

River Oaks Public Works Department



PUBLIC NOTICE

Street Construction Update Notice:

Roberts Cutoff: from Skyline to Yale:

Tarrant County Asphalt Crew will have asphalt from Skyline to Pomona completed on Tuesday July 19, 2022. A new Detour will begin on Wednesday July 20, 2022.

The Tarrant County Road Base Crew is constructing a new road base from Pomona to Yale it is estimated to be complete by July 29, 2022. Once completed the asphalt crew will come in and install new pavement.

Atmos Gas is currently installing new gas main from Yale to Fritz Allen Street and are scheduled to be complete by July 29, 2022.

Roberts Cutoff: From Ohio Garden to River Oaks Blvd.:

Atmos is currently installing a new gas main. Street reconstruction is part of the Meandering Road Project. Atmos is providing an update on new schedule. Staff will provide an updated schedule in the next notice.

Merritt St: From Barbara to River Oaks Blvd:

Atmos Gas is currently installing a new gas main and services and is scheduled to be complete August 1, 2022. Scheduling with Tarrant County on possible start date on the road construction. Notice will be provided prior to any construction.

Long Street: From River Oaks Blvd to Jacksboro Hwy.

Atmos Gas is currently installing a gas main and is schedule to be completed by August 30, 2022. City Staff will be contracting a new water main from Thurston to Woodlawn. A grant was awarded, and staff is working with engineer on the design. City Staff is also working on designing Curb-n Gutter replacement. Once all completed the street will be reconstructed. Future updates and schedule will be provided.

We apologize for all the inconvenience this may cause. If you have any questions please contact Gordon Smith, Director of Public Works at 817-626-5421, extension 322 or Jeremy Bell, Public Works Superintendent at 817-626-5421, extension 311.